GOVERNMENT OF ANDHRA PRADESH

ABSTRACT

Water Resources Department – HNSS Project – Phase.II – Package No. 1 – Payment of excess amount towards additional quantities of structures in the original scope of work and additional structures beyond the original scope of work under Package No:1 of Phase-II of HNSS scheme as recommended by the Joint Meeting of SLSC and IBM Committees - Orders – Issued.

WATER RESOURCES (Projects.III) DEPARTMENT

G.O.RT.No. 29 **Dated: 01-02-2017**

Read:-

From the Chief Engineer (P), Ananthapuramu Lr No.CE(P)/ATP/DW/DEE-4/SO-9/P-1/Vol./744M dt:07.12.2016.

&&&&&

ORDER:

1. In the reference read above, the Chief Engineer (P), Ananthapuramu has informed that the proposals for payment of net excess amount after applying discount tender discount due to variation from estimated quantities and additional structures towards additional quantities of structures in the original scope of work and additional structures beyond the original scope of work under Package No:1 were placed before the State Level Standing Committee for its recommendations. The Joint Meeting of State Level Standing Committee & IBM Committees vide Minutes dated:03.11.2016 has recommended to the Government for according approval for payment of net excess amount of Rs:14,04,99,222/- after applying discount tender discount due to variation from estimated quantities and additional structures as detailed below as per para 4 (iii) of G.O.Ms.No:22, I&CAD (Reforms) Dept., dated:23.02.2015:

S.No.	Details	No of Structure	Amount provided in the IBM estimate (Rs)	Amount as per approved drawings (Rs)	Additional Amount (Rs)
1	Structures proposed in the scope of work	9	13,09,18,065	26,42,70,136	13,33,52,071
2	Additional structures beyond the scope of work	8	_	3,41,08,265	3,41,08,265
	Total	17	13,09,18,065	29,83,78,401	16,74,60,336
	Total additional amount at IBM rates of 2005-06				**16,74,60,336**
	Total additional amount at agreement rates considering a tender discount of (-) 16.10%				**14,04,99,222**

2. The Chief Engineer (P), Ananthapuramu has therefore requested the Government to accord necessary approval for payment of net excess amount of Rs.14,04,99,222/- "towards additional quantities of structures in the original scope of work and additional structures beyond the original scope of work" under Package No:1 of Phase-II of HNSS scheme as recommended by the Joint Meeting of SLSC and IBM Committee vide their Minutes dated:03.11.2016.

3. The Government after careful examination of the proposal of Chief Engineer (Projects), Ananthapuramu and also considering Minutes of the Joint Meeting of SLSC and IBM Committee dated:03.11.2016, hereby accord approval for payment of net excess amount of **Rs.14,04,99,222/- (Rupees Fourteen Crores Four Lakhs Ninetynine thousand Two hundred and twentytwo only)** towards additional quantities of structures in the original scope of work and additional structures beyond the original scope of work under Package No:1 of Phase-II of HNSS scheme in accordance with the guidelines for implementing G.O.Ms.No. 22, I & CAD (Reforms) Dept., dated 23.02.2015 & G.O.Ms.No. 63, WR (Reforms) Dept., dated 12.06.2015 **subject to condition that** the Chief Engineer (P), Ananthapuramu shall obtain re-revised Administrative Sanction at later stage including the increased components, if required.

...2/-

4. The Chief Engineer (P), WR Dept., Ananthapuramu shall take further action accordingly.

5. This order issues with the concurrence of Finance (FMU.WR.II) Department vide their UO No.48022/474/FMU-WR.II/16, Dt.15-12-2016.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

SHASHI BHUSHAN KUMAR
SECRETARY TO GOVERNMENT

To
The Chief Engineer (Projects), WR Dept., Ananthapuramu.
Copy to:
The Accountant General, A.P., Hyderabad.
The Finance (FMU.WR-II) Department.
The P.S. to Secy. to Govt., WRD Dept.,
The OSD to Min (Water Resources Department)
SF/SC

//Forwarded::By Order//

SECTION OFFICER